Mob : 99457 44759

Shriya Construction and Consultancy

1133, 3rd Floor, 3rd Stage, B Cross, Yelahanka New Town, Bangalore - 560 064.

NO: PMC YNK W 04 03

Date: 16/10/2020

To,
Executive Engineer,
Yelahanka Division,
Bangalore 560064



"PMC CERTIFICATE AND INSPECTION REPORT"

Name of the Work: Providing Painting work to existing kerb stones, Medians and Benches at main and cross roads of ward no 04 of Yelahanka Satellite Town Sub division

Name of the Contractor: Sri R Ranganath

Job Code No: 004-20-000094

WO Number:

SL No	Description Of Work	Unit	Quantity
1.	KSRB M2100-10: Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum in Foundation, machine mixed, in foundation and Compacted by vibration including curing for 14 days cost of all materials, labour, HOM of machinery, form works scaffolding and centering curing complete as per specifications. Specification (P No-222, I No. 27.18)	CUM	15.00
2.	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C 1:2:4 with top and bottom width 114 and 165mm repectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork curing, including, cost of all materials, labour hire charges of machinery, loading unloading, lead and lift, transportation etc, complete. Page No. 27/ Item No. 5.30/ PWD SR 2018-19	Nos	1111.00
3.	KSRRB 800-1. Painting two coats after filling the surface	SQM	5550.00



Mob : 99457 44759

Shriya Construction and Consultancy

1133, 3rd Floor, 3rd Stage, B Cross, Yelahanka New Town, Bangalore - 560 064.

	with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 (Page No.180. litem no.24.1		
4.	Providing and fixing precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)	SQM	126.00

With respect to the above said Subject and name of the work, we have inspected the work and the Quality and Quantity of above mentioned items of the work was found to be completed for this first and final bill.

Thanking You,

SHRIYA CONSTRUCTION AND CONSULTANCY

For Shriya Construction and Consultancy

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106